

13<sup>th</sup> May 2016

## King's Lynn Edward Benefer Way to Lynnsport Access Road

### *Update No. 4*

The majority of drainage has been completed between Front Way (Bawsey Drain) and the Lynnsport service area. The picture below shows the required build-up of the road construction to achieve the completed level of the gully.



*Gully*

The concrete pipe continues to be laid in the large ditch which runs between Reid Way and Spencer Road



*1.8m internal diameter concrete pipe*

The northern car park, which has the water retention cells beneath it was covered with a layer of sand, this now has a capping layer added enabling the works vehicles to track the area enabling ease of compaction to its required level and continue with the drainage.



*Northern car park capping layer*

The Internal Drainage Board (IDB) are progressing with works to their pumping station. These works are being co-ordinated with the road scheme to minimise the impact on Sandringham Railway Path.



*IDB pumping station works*

### **For Further Information**

Norfolk County Council highways enquiries on 0344 800 8020

