

Public Information

from
Norfolk County Council

10th June 2016

King's Lynn Edward Benefer Way to Lynnsport Access Road

Update No. 7

Traffic Management

The Spencer Road closure will come into operation on Monday 13th June, this will be in place until the 22nd August. During this time the existing culvert (which is in poor condition) will be replaced, there will be a utility diversion and the re-aligned road will be constructed including the new mini roundabout linking Spencer Road via the new access road to Hamburg Way. During this time the Audi Garage will be accessed via Edward Benefer Way, and the companies to the south of LA Fitness will be accessed via Bergen Way.

Progress

There are now two piling rigs off Front Way, the smaller of the two is for the culvert taking the new road over Bawsey Drain and the larger is for the Internal Drainage Boards (IDB) pumping station. The smaller rig is being used due the proximity of works to the overhead cables.



Piling rig for pumping station



Piling rig for new road



The long culvert is continuing, with the first of eleven chambers being started.



Excavating the ditch



Location of access chamber

The re-alignment of Hamburg Way has been surfaced between Edward Bener Way and the Audi Garage access.



Hamburg Way Surfaced.



The IDB are now progressing with their rising main. This is a 700 internal diameter pipe that will connect the new pumping station to the new long culvert, this will be located underneath the ground next to Sandringham Railway Path. For this element of the works the Path will have diversions in place.



IDB rising main

For Further Information

Norfolk County Council highways enquiries on 0344 800 8020

Internal Drainage Board enquiries on 01553 819600

